Kitsap County Parks Advisory Board AGENDA April 18, 2018 Greater Hansville Community Center 6778 Buck Lane Rd NE, Hansville, WA

#### Welcome & Introductions

Adoption of the March 21, 2018 minutes

**Opportunity for Public to Address the Board** – 3 minute limit

**Presentation** - Hansville Greenway – Dennis Johnson

**Director's Report** 

Navy Volunteerism – Dori Leckner

#### Sub Committee Reports

- Finance
- Parks & Property
- Forestry
- Visitor Services
- Communications

Park Stewardship Reports

**Old Business** 

**New Business** 

Adjournment

NEXT MEETING May 16, 2018 6:00pm Eagle's Nest 1195 NW Fairgrounds Road, Bremerton, WA

### **Executive Summary**



### Issue Description: Parks Department Briefing

Meeting Date: April 18, 2018

Attendee: Jim Dunwiddie

Action Requested At This Meeting: Briefing of Parks Department projects and initiatives.

#### Port Gamble Forest Heritage Park – Ride Park

Parks and DCD staff cooperatively addressing 6 year moratorium, requiring resubmittal of forest practices application at park.

Recently met with Evergreen Mountain Bike Alliance (EMBA) Executive Director to discuss partnership, trail development schedule, and grant writing assistance related to the Ride Park.

Continuing regular monthly meeting schedule for staff, park steward chair, EMBA and its' West Sound Chapter representatives to discuss future Ride Park. Staff has met with King County Community Partnership Grants Program Manager to discuss King County Park Bike Park partnerships.

Ride Park concept plan scheduled to be presented to Parks Advisory Board in May.

### RCO Grant Applications - April 23, 2018 Meeting Agenda

Resolution required as part of application package for the following matching grant applications due May 1, 2018:

- 1. Youth Athletic Facility \$350,000 Fairgrounds Lobe Field #1 Synthetic Turf
- 2. Local Parks \$30,000 Silverdale Waterfront Park Playground Upgrades
- 3. Local Parks \$75,000 Wildcat Lake Park Picnic Area Upgrades
- 4. Local Parks \$75,000 Island Lake Park Playground Renovation
- 5. Local Parks \$125,000 Long Lake Playground Renovation
- 6. Local Parks \$80,000 Port Gamble Heritage Park Parking for Ride Park
- 7. Urban Wildlife \$435,000 Illahee Preserve Land Acquisition

### WA Department of Agriculture Grant Application Update - Fairgrounds

Based on availability of matching funds, based on values of volunteer hours, two projects previously discussed have been withdrawn. The sole grant application is the \$50,000 Grant match to construct a permanent power supply system to replace temporary equipment.

#### Parks Briefing April 18, 2018 Page 2

#### **RFP** Development

- 1. Norwegian Point Park Fishing Pier Engineering, permitting, geotech services
- 2. Fair & Rodeo Sustainability Study
- 3. Cost Analysis/Recovery Refresh

#### Park Project Status Reports

- Anderson Hill Restrooms COMPLETED
- Wildcat Lake Picnic Shelter(attached page 3)
- South Kitsap Regional Park Restrooms (attached page 4)
- South Kitsap Regional Park Explorer Adventure Trail (attached page 5)
- Fairgrounds Event Center
  - o Communication System Upgrade (attached page 6)
  - o Boand Arena Sewer Connection (attached page 7)
  - o Lobe Field #1 Press Box (attached page 8)
  - Eagles Nest Roof (attached page 9)

STATUS REPORT

PROJECT:	Wildcat Lake Picnic Shelter
DATE:	April 3, 2018
LAST REPORT:	February 27, 2018
PURPOSE:	Group Picnic Shelter
BUDGET:	\$50,000 + \$9,805 Tri-Babes Donation
EXPENDED TO-DATE:	\$43,365.11
FUNDING SOURCE:	Capital + Tri-Babes
SUCCESSES:	Contractor selected.
'OPPORTUNITIES:	Labor force donation of time and materials for concrete slab to reduce overall project costs.
REVISIONS:	N/A
NEXT STEPS:	Begin construction by end of April.
NEEDED RESOURCES:	N/A.

#### NOTABLE 2017/2018 PROJECT ACCOMPLISHMENT TIMELINE

2017 1 <sup>ST</sup>	2017 2 <sup>ND</sup>	2017 3 <sup>RD</sup>	2017 4 <sup>TH</sup>
QUARTER	QUARTER	QUARTER	QUARTER
Shelter kit	Stamped, Engineer	Indigo Designs	Permits approved.
advertised. Notice	Plans arrived for	prepared drain field	Project advertised
of Award issued by	Permits.	map Construction	for Contractor.
Purchasing.		signs ordered.	
2018 1 <sup>ST</sup>			
QUARTER			
Contractor			
selected.			

STATUS REPORT

PROJECT:	South Kitsap Regional Park Restrooms
DATE:	April 3, 2018
LAST REPORT:	February 27, 2018
PURPOSE:	Permanent restroom facility
BUDGET:	\$110,000
EXPENDED TO-DATE:	\$71,712.05
FUNDING SOURCE:	Capitol
SUCCESSES:	Change Orders approved by BoCC. Restroom has gone into manufacturing phase. Contractor Contract approved.
OPPORTUNITIES:	N/A
REVISIONS:	N/A
NEXT STEPS:	Anticipate delivery by end of April.
NEEDED RESOURCES:	N/A

\_\_\_\_\_\_

NOTABLE 2017/2018 PROJECT ACCOMPLISHMENT TIMELINE

2017 1 <sup>ST</sup>	2017 2 <sup>ND</sup>	2017 3 <sup>RD</sup>	2017 4 <sup>TH</sup>
QUARTER	QUARTER	QUARTER	QUARTER
Engineer hired, purchase of restroom kit Plans.	Stamped Plans received from Romtec.	Plans submitted for Permits.	Permits approved.
2018 1 <sup>ST</sup> QUARTER	2018 2 <sup>ND</sup> QUARTER	2018 3 <sup>RD</sup> QUARTER	20184 <sup>TH</sup> QUARTER
Change orders approved. Restroom kit into manufacturing phase.			

STATUS REPORT

\_\_\_\_\_

PROJECT:	South Kitsap Regional Park – Forest Explorer Adventure Trail (NRPA/Disney)
DATE:	April 3, 2018
LAST REPORT:	February 27, 2018
PURPOSE:	Nature Trail
BUDGET:	\$11,000 + \$2,000 from Rotary
EXPENDED TO-DATE:	\$261.55
FUNDING SOURCE:	NRPA Grant
SUCCESSES:	Outreach to Rotary, Columbia Bank and SK School District. Gravel, boulders and granite blocks are being placed.
OPPORTUNITIES:	Volunteer Orientation: April 14.
<b>REVISIONS:</b>	N/A
NEXT STEPS:	Continue hardscape features. Volunteer Orientation: April 14.
NEEDED RESOURCES:	The more hands we have for the project, the quicker it will be completed.

NOTABLE 2018 PROJECT ACCOMPLISHMENT TIMELINE

1 <sup>ST</sup> QUARTER	2 <sup>ND</sup> QUARTER	3 <sup>RD</sup> QUARTER	4 <sup>TH</sup> QUARTER
Clearing, pre- planning/design, budgeting, and outreach.	Hardscaping began. Continued Outreach.	Click here to enter text.	Click here to enter text.

STATUS REPORT

PROJECT:	Fairgrounds Communication Upgrade
DATE:	March 29, 2018
LAST REPORT:	February 28, 2018
PURPOSE:	Upgrade telephone wiring to support emergency alarm systems on Fairgrounds
BUDGET:	\$20,000
EXPENDED TO-DATE:	Click here to enter text
FUNDING SOURCE:	Capital funds
SUCCESSES:	George Geyer, IS Department have assessed barn and identified wiring system revisions, leading to a plan to be prepared with the telephone company. Meeting scheduled in April.
OPPORTUNITIES:	Develop and finalize plan.
REVISIONS:	
NEXT STEPS:	IS staff to finalize plan.
NEEDED RESOURCES:	

\_\_\_\_\_

## NOTABLE 2018 PROJECT ACCOMPLISHMENT TIMELINE

1 <sup>ST</sup> QUARTER	2 <sup>ND</sup> QUARTER	3 <sup>RD</sup> QUARTER	4 <sup>TH</sup> QUARTER
<ul> <li>Initial meeting with George Geyer</li> <li>Set Plan</li> </ul>	<ul> <li>Finalize plan</li> <li>Schedule Activity and set timeline</li> <li>Begin</li> <li>Completion</li> </ul>	Click here to enter text.	Click here to enter text.

## PARKS DEPARTMENT \_\_\_\_\_\_STATUS REPORT

PROJECT:	Boand Arena Septic to Sewer
DATE:	March 29, 2018
LAST REPORT:	February 28, 2018
PURPOSE:	Address restroom permanency
BUDGET:	Estimate: \$10,000 for construction, \$6,000 for engineered
	drawings
EXPENDED TO-DATE:	Click here to enter text
FUNDING SOURCE:	
SUCCESSES:	Waiting for return executed contract from Engineer.
OPPORTUNITIES:	
<b>REVISIONS:</b>	Sewer hookup less expensive option to new septic field
NEXT STEPS:	Get signed contract back from engineer. Obtain drawings. Bid and contract construction. Construction.
	Funding Civil Engineer Durchasing Contractor

NEEDED RESOURCES: Funding. Civil Engineer. Purchasing. Contractor.

### NOTABLE PROJECT ACCOMPLISHMENT TIMELINE 2017/2018

		3 <sup>RD</sup> QUARTER 2017	4 <sup>TH</sup> QUARTER 2017
· · · · · ·	· · · · · ·	Obtain options and estimates for project and engineered drawings.	Submit bid for engineer
1 <sup>ST</sup> QUARTER	2 <sup>ND</sup> QUARTER 2018	3 <sup>rd</sup> QUARTER 2018	4 <sup>th</sup> QUARTER 2018
2018 Contract with engineer Staff work on getting restroom water winter protected for use year round	<ul> <li>Get drawings</li> <li>Bid project</li> </ul>	<ul> <li>Contract</li> <li>Construction</li> <li>contractor</li> <li>Construction</li> </ul>	Open restrooms

STATUS REPORT

8

PROJECT:	Fairgrounds Concession Upgrade (Lobe Press Box)		
DATE:	March 29, 2018		
LAST REPORT:	February 28, 2018		
PURPOSE:	Upgrade the Concession Building/Press Box in Lobe Fields		
BUDGET:	\$100,000		
EXPENDED TO DATE:	\$0		
FUNDING SOURCE:	Capital Funding		
SUCCESSES:	Interior spiral staircase arrived. Bolt installation instruction provided by special inspector. Concrete cutter to provide quote for possible change order.		
OPPORTUNITIES:	Contractor waiting for wall and roof materials – anticipate Mid-April material delivery and construction. Contractor waiting for quote for potential change to wall padding.		
REVISIONS	DCD requested spiral staircase. Approved.		
NEXT STEPS:	Construction. Inspections.		
NEEDED RESOURCES:	Contractor. DCD.		

### NOTABLE 2017 PROJECT ACCOMPLISHMENT TIMELINE

1 <sup>ST</sup> QUARTER	2 <sup>ND</sup> QUARTER	3 <sup>RD</sup> QUARTER	4 <sup>TH</sup> QUARTER
2017	2017	2017	2017
Use existing Boand Arena booth drawings and re- bid. Secure Contractor after no bids submitted.	Award contract. Notice to Proceed.	Permitting	<ul> <li>Permitting completed</li> <li>Purchase supplies</li> <li>Begin construction</li> </ul>
1 <sup>st</sup> QUARTER	2 <sup>nd</sup> QUARTER		
2018	2018		
<ul> <li>Construction</li> <li>Foundation</li> </ul>	<ul> <li>Supports</li> <li>Building</li> <li>Construction completion</li> <li>Inspections</li> <li>Open</li> </ul>		

STATUS REPORT

PROJECT:	Parks Office/Eagles Nest Roof Replacement
DATE:	March 29, 2018
LAST REPORT:	February 28, 2018
PURPOSE:	Replace worn and leaky roof
BUDGET:	\$25,000, bid came back for just over \$26,000
EXPENDED TO-DATE:	Click here to enter text
FUNDING SOURCE:	
SUCCESSES:	Contract in review.
OPPORTUNITIES:	
REVISIONS:	
NEXT STEPS:	Permitting. Construction. Repair interior ceiling where roof leaked.
NEEDED RESOURCES:	Purchasing. Contracting. Construction Contractor. DCD.

#### NOTABLE 2016 PROJECT ACCOMPLISHMENT TIMELINE

1 <sup>ST</sup> QUARTER 2018	2 <sup>ND</sup> QUARTER	3 <sup>RD</sup> QUARTER	4 <sup>TH</sup> QUARTER 2017
<ul> <li>Receive Bids</li> <li>Receive Quote from KCDA</li> <li>Re-Post Bid</li> <li>Re-do Site Walk</li> </ul>	<ul> <li>Contract with low bidder</li> <li>Permitting</li> <li>Construction</li> <li>Repair inside spots as needed</li> </ul>	Click here to enter text.	<ul> <li>Submit Bid to Purchasing</li> <li>Post Bid</li> <li>Site Walk</li> </ul>

# Parks Report

April 2018

### Stewardship/Volunteers

- Park stewards installed emergency locator signs at Guillemot Cove, North Kitsap Heritage Park, Illahee Preserve, Port Gamble and at the Hansville Greenway.
- Point No Point lighthouse opens to the public April 7<sup>th</sup> on Saturday and Sunday from 12:00 to 4:00 PM. Friends of Point No Point held their annual spring meeting with Dan Baskins as a guest speaker.
- The Beaver Pond viewing platform at Port Gamble Park is complete and Hope Trail rerouted.
- Spring cleanup and split rail fence along Harris Street completed at Angeline Park.
- Dog Park volunteers have repaired fences from down trees as a result of winter storms at Howe Farm.
- Cougar Knoll and Zeta trails rerouted at Banner Forest making them more sustainable.
- Split rail fence moved back from cliff at Anderson Landing Park. Due to the area's recent slide a warning sign to stay back from the 200' foot cliff is being installed.
- AES completed a survey of the north and west boundaries of Olympic View Park to assist in determining trail head locations.
- Many volunteers assisted in the park clean up at Wildcat Lake to get ready for opening day.
- Volunteers working with Arno to develop a Forest Management Plan for Coulter Creek Park.
- Numerous volunteers assisted in planting trees to the thinned area at South Kitsap Regional Park.
- Volunteer groups from Olympic and Huxley Colleges have adopted Erlands Point Park and are removing ivy.
- Stewards continue to remove invasive plants, replanting native plants in the Chico Creek Salmon Park.
- Stewards are replacing steps on the Viewing Platform at Lower Hawks Pond at the Hansville Greenway.
- Staff working with volunteers and park stewards to clear debris left by homeless encampment(s) at various parks, due to the amount of debris and cleanup required Parks has entered into an agreement with the KC Sheriff's Office to use the inmate labor crew.

### Projects

- Wildcat Lake Park footing poured for the shelter project.
- Howe Farm Reconstruction of the entry barn door complete.
- South Kitsap Regional Park pre-construction meeting set for the Romtec restroom project. Delivery of the kit is scheduled for mid- April. Trail construction is underway on the NRPA "Disney" trail, with volunteers assisting the installation of trail structures. Port
- Orchard Rotary has donated \$2;000 in support of the project.
- Silverdale Waterfront Park bid is advertised for safety surfacing for the playground structures.
- Norwegian Point Park RFP has been prepared for engineer/design/permitting plans for a fishing pler.
- Repairs made to the Salsbury Point Park playground boat- structures are back online for public use.
- 3,000 seedlings have been planted at SKRP due to the freezing weather the balance will be planted in November 2019.
- Forest restoration (thinning) on the westside of Coulter Creek scheduled for completion in December 2018 with tree planting Jan/Feb 2019.

### Planning

- Staff met with Hansville Greenway Committee and Community Center representatives to begin plans for a new playground at Buck Lake.
- Two highway markers denoting "you are entering Heritage Park property", along WA SR 104, have been installed.
- Heritage Park Planning and Boundary signs ready to be installed at existing road entry points, and along the park perimeter road boundary at Coulter Creek Heritage Park.
- Staff working on several RCO grant applications for playground updates as well as an Illahee Heritage Park land acquisition.

#### Parks Report Template