Kitsap County SMP UPDATE Schedule

TASK	YEAR 1 2009						YEAR 1 2010					
	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	April	May	June
PHASE 1												
1.1 Preliminary Shoreline Jurisdiction Map												
1.2 Public Participation Plan/Advisory Group												
1.3 Phase 1 Ecology Guideline Checklist												
PHASE 2												
2.1 Shoreline Inventory												
2.2 Shoreline Analysis												
2.3 Draft Shoreline Invent. & Charact. Report												
2.4 Phase 2 Ecology Guideline Checklist												
2.5 Initial Community Visioning Process												

TASK	YEAR 2 2010						YEAR 2 2011					
	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	April	May	June
PHASE 3												
2.3 Final Shoreline Inventory & Characterization Report												
3.1 Conduct Community Visioning Process												
3.2 Develop General Goals and Policies												
3.3 Develop Environment Designations												
3.4 Use Regulations and Standards												
3.6 Prepare Preliminary Cumulative Impacts Analysis												
3.7 Phase 3 Ecology Guideline Checklist												

TASK	YEAR 3 2011						YEAR 3 2012					
	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	April	May	June
PHASE 4												
4.1 Prepare Restoration Plan												
4.2 Revisit Draft SMP, Cumulative Impact Analysis & SMP Jurisdiction												
4.4 Phase 4 Ecology Guideline Checklist												
PHASE 5												
5.1 Assemble Complete Draft SMP												
5.2-5.6 SEPA, GMA, SMP Adoption Process												++++